

Activity ID	Activity Name	Remaining Duration	Start	Finish	DEW New Logo/Font/Colors/Footer																																							
					August 2022				September 2022				October 2022				November 2022				December 2022				January 2023				February 2023				March 2023				April 2023				May 2023			
					01	08	15	22	29	05	12	19	26	03	10	17	24	31	07	14	21	28	05	12	19	26	02	09	16	23	30	06	13	20	27	04	11	18	25	01	08	15	22	29
Project: Sunday River - REV1 Grand Summit - Crown Club & I		73	11-Apr-22 A	30-Dec-22																																								
WBS: Sunday River - REV1.1 Pre-Constructon & Procurement		30	11-Apr-22 A	27-Oct-22																																								
A1000	Contract Approval	0	11-Apr-22 A	17-Aug-22 A	Contract Approval																																							
A1010	Define Final Scope Narratives/Finish Schedules	0	11-Apr-22 A	13-May-22 A																																								
A1015	T&M Final Budget Effort	0	16-May-22 A	27-May-22 A																																								
A1020	FF&E Procurement	0	11-Apr-22 A	02-Sep-22 A	FF&E Procurement																																							
A1030	Casework Procurement ??	0	11-Apr-22 A	27-Oct-22 A	Casework Procurement ??																																							
A1040	MEP Materials Procurement	30	17-Aug-22 A	27-Oct-22	MEP Materials Procurement																																							
A1050	Planning and Coordination	20	17-Aug-22 A	13-Oct-22	Planning and Coordination																																							
A1060	Mobilize DEW Supt.	2	14-Oct-22	17-Oct-22	Mobilize DEW Supt.																																							
WBS: Sunday River - REV1.2 Model Room Renovation		43	18-Oct-22 A	19-Dec-22																																								
A1070	Mobilize - Install Temp Protection	2	18-Oct-22	19-Oct-22	Mobilize - Install Temp Protection																																							
A1080	Cut/Cap Make Safe MEP	2	18-Oct-22	19-Oct-22	Cut/Cap Make Safe MEP																																							
A1090	Remove Existing Furniture - Owner?	2	18-Oct-22	19-Oct-22	Remove Existing Furniture - Owner?																																							
A1100	Select Demo - Export Debris	3	28-Nov-22 A	24-Oct-22	Select Demo - Export Debris																																							
A1120	Cut&Patch for Blocking & MEP	5	20-Oct-22	26-Oct-22	Cut&Patch for Blocking & MEP																																							
A1130	Plumbing Rough - Define Scope	5	25-Oct-22	31-Oct-22	Plumbing Rough - Define Scope																																							
A1140	Electrical Re-work	5	27-Oct-22	02-Nov-22	Electrical Re-work																																							
A1150	HVAC Scope - Exhaust?	5	01-Nov-22	07-Nov-22	HVAC Scope - Exhaust?																																							
A1160	Fire Protection if Needed	5	01-Nov-22	07-Nov-22	Fire Protection if Needed																																							
A1170	Drywall Hang/Tape/Touch up Ceilings	4	03-Nov-22	08-Nov-22	Drywall Hang/Tape/Touch up Ceilings																																							
A1180	Prime Painting	2	09-Nov-22	10-Nov-22	Prime Painting																																							
A1190	Rip Flooring & Prep	2	11-Nov-22	14-Nov-22	Rip Flooring & Prep																																							
A1210	Install Casework/Running Trim	3	15-Nov-22	17-Nov-22	Install Casework/Running Trim																																							
A1220	Bathroom Casework?	1	15-Nov-22	15-Nov-22	Bathroom Casework?																																							
A1230	Door and Harware Scope	2	15-Nov-22	16-Nov-22	Door and Harware Scope																																							
A1240	Finish Flooring	3	18-Nov-22	22-Nov-22	Finish Flooring																																							
A1250	FF&E Install Items - Headboard, Stands, Murphy	5	09-Dec-22	15-Dec-22	FF&E Install Items - Headboard, Stands, Murphy																																							
A1260	MEP Finishes / Appliances	3	23-Nov-22	29-Nov-22	MEP Finishes / Appliances																																							
A1270	Furniture Delivery	2	16-Dec-22	19-Dec-22	Furniture Delivery																																							
A1280	Artwork/Signage	2	16-Dec-22	19-Dec-22	Artwork/Signage																																							
A1290	Final Cleaning, Punch List & Inspections	3	30-Nov-22	02-Dec-22	Final Cleaning, Punch List & Inspections																																							
WBS: Sunday River - REV1.3 Crown Club Renovation		51	18-Oct-22	30-Dec-22																																								
A1300	Mobilize - Install Temp Protection	3	18-Oct-22	20-Oct-22	Mobilize - Install Temp Protection																																							
A1310	Cut/Cap Make Safe MEP	2	18-Oct-22	19-Oct-22	Cut/Cap Make Safe MEP																																							
A1320	Remove Existing Furniture - Owner?	2	18-Oct-22	19-Oct-22	Remove Existing Furniture - Owner?																																							
A1330	Demo Walls & Export Debris	5	21-Oct-22	27-Oct-22	Demo Walls & Export Debris																																							
A1340	Scrape and Prep Existing Ceilings	5	28-Oct-22	03-Nov-22	Scrape and Prep Existing Ceilings																																							
A1350	Cut and Patch for new MEP	5	28-Oct-22	03-Nov-22	Cut and Patch for new MEP																																							
A1360	C&P New Blocking	3	04-Nov-22	08-Nov-22	C&P New Blocking																																							
A1370	Electrical Rough	2	04-Nov-22	07-Nov-22	Electrical Rough																																							
A1380	HVAC Re-work??	5	28-Oct-22	03-Nov-22	HVAC Re-work??																																							
A1390	Fire Protection Rough - Adjust Coverage	2	04-Nov-22	07-Nov-22	Fire Protection Rough - Adjust Coverage																																							
A1400	Ceiling Framing - Define?	7	04-Nov-22	14-Nov-22	Ceiling Framing - Define?																																							
A1410	Drywall Hang/Tape/ Touch up Ceilings	5	15-Nov-22	21-Nov-22	Drywall Hang/Tape/ Touch up Ceilings																																							
A1420	Prime Painting	2	22-Nov-22	23-Nov-22	Prime Painting																																							
A1430	Install Casework	3	28-Nov-22	30-Nov-22	Install Casework																																							
A1440	Exterior Deck Modifications???	5	04-Nov-22	10-Nov-22	Exterior Deck Modifications???																																							

█ Remaining Level of Effort
 █ Remaining Work
 ◆ Milestone
█ Actual Work
 █ Critical Remaining Work

